

Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish	2017												2018			2019								
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar			
<b>Ferrenagh Elementary School</b>																													
<b>General Conditions</b>																													
A1000	Off-Site Paperwork	90	0%	28-Aug-17	04-Feb-19	Off-Site Paperwork																							
A1010	Notice to proceed	1	0%	28-Aug-17	28-Aug-17	Notice to proceed																							
A1020	Mobilization	0	0%	25-Sep-17*	25-Sep-17	Mobilization																							
A1030	Temp Fencing as required	5	0%	25-Sep-17	29-Sep-17	Temp Fencing as required																							
A1290	Phae 3 Substantial Completion	0	0%		15-Aug-18*	◆ Phase 3 Substantial Completion																							
A1300	Phase 4 Renovations Substantial Completion	0	0%		27-Aug-18*	◆ Phase 4 Renovations Substantial Completion																							
A1310	Phase 4 Addition Substantial Completion	0	0%		11-Oct-18*	◆ Phase 4 Addition Substantial Completion																							
A1040	Closeout Requirements	30	0%	21-Dec-18*	04-Feb-19	Closeout Requirements																							
A1050	Phase 2 Substantial Completion	0	0%		21-Dec-18*	◆ Phase 2 Substantial Completion																							
<b>Phase 2 (3 Story Add)</b>																													
<b>Lower Level First Floor</b>																													
A1060	Footer Excavation	15	0%	02-Oct-17	11-Jul-18	Footer Excavation																							
A1070	Place Footers	15	0%	23-Oct-17	13-Nov-17	Place Footers																							
A1080	Concrete Foundation Walls	10	0%	14-Nov-17	30-Nov-17	Concrete Foundation Walls																							
A1090	Masonry Foundation Walls	10	0%	01-Dec-17	14-Dec-17	Masonry Foundation Walls																							
A1100	Backfill Foundations	5	0%	15-Dec-17	21-Dec-17	Backfill Foundations																							
A1110	Stone Under Slab	8	0%	22-Dec-17	04-Jan-18	Stone Under Slab																							
A1120	Slab on Grade	12	0%	05-Jan-18	22-Jan-18	Slab on Grade																							
A1130	Masonry Bearing Walls Lower Level	9	0%	23-Jan-18	02-Feb-18	Masonry Bearing Walls Lower Level																							
A1140	Structural Steel Framing	7	0%	05-Feb-18	13-Feb-18	Structural Steel Framing																							
A1150	Masonry Bearing Walls 1st Floor	20	0%	14-Feb-18	13-Mar-18	Masonry Bearing Walls 1st Floor																							
A1160	Slab on Deck - Lower Level	10	0%	14-Feb-18	27-Feb-18	Slab on Deck - Lower Level																							
A1170	Floor Beams and Deck	5	0%	14-Mar-18	20-Mar-18	Floor Beams and Deck																							
A1350	Spray Foam Insulation	10	0%	14-Mar-18	27-Mar-18	Spray Foam Insulation																							
A1520	Masonry Non-Bearing Walls	12	0%	14-Mar-18	29-Mar-18	Masonry Non-Bearing Walls																							
A1360	Masonry Veneer	12	0%	28-Mar-18	12-Apr-18	Masonry Veneer																							
A1440	Bulkheads/Soffits	10	0%	30-Mar-18	12-Apr-18	Bulkheads/Soffits																							
A1370	Windows/Storefronts	10	0%	13-Apr-18	26-Apr-18	Windows/Storefronts																							
A1450	Painting	8	0%	13-Apr-18	24-Apr-18	Painting																							
A1460	Acoustical Ceiling Grid	10	0%	25-Apr-18	08-May-18	Acoustical Ceiling Grid																							
A1470	Visual Display	5	0%	09-May-18	15-May-18	Visual Display																							
A1480	Casework	10	0%	16-May-18	30-May-18	Casework																							
A1490	Acoustical Ceiling Grid	10	0%	31-May-18	13-Jun-18	Acoustical Ceiling Grid																							
A1500	Flooring	12	0%	14-Jun-18	29-Jun-18	Flooring																							
A1510	Doors and Hardware	7	0%	02-Jul-18	11-Jul-18	Doors and Hardware																							
<b>Second Floor</b>																													
A1180	Masonry Walls to 42" AFF	10	0%	21-Mar-18	03-Apr-18	Masonry Walls to 42" AFF																							
A1190	Slab on Deck	8	0%	04-Apr-18	13-Apr-18	Slab on Deck																							
A1200	Masonry Bearing Walls	15	0%	16-Apr-18	04-May-18	Masonry Bearing Walls																							
A1210	Masonry Non-Bearing Walls	10	0%	07-May-18	18-May-18	Masonry Non-Bearing Walls																							
A1380	Spray Foam Insulation	10	0%	07-May-18	18-May-18	Spray Foam Insulation																							
A1220	Floor Beams and Deck	10	0%	21-May-18	04-Jun-18	Floor Beams and Deck																							
A1390	Masonry Veneer	12	0%	21-May-18	06-Jun-18	Masonry Veneer																							
A1530	Bulkheads/Soffits	10	0%	21-May-18	04-Jun-18	Bulkheads/Soffits																							
A1540	Painting	8	0%	05-Jun-18	14-Jun-18	Painting																							
A1400	Windows/Storefronts	10	0%	07-Jun-18	20-Jun-18	Windows/Storefronts																							
A1550	Acoustical Ceiling Grid	10	0%	15-Jun-18	28-Jun-18	Acoustical Ceiling Grid																							
A1560	Visual Display	5	0%	29-Jun-18	06-Jul-18	Visual Display																							
A1570	Casework	10	0%	09-Jul-18	20-Jul-18	Casework																							
A1580	Acoustical Ceiling Grid	10	0%	23-Jul-18	03-Aug-18	Acoustical Ceiling Grid																							
A1590	Flooring	12	0%	06-Aug-18	21-Aug-18	Flooring																							
A1600	Doors and Hardware	7	0%	22-Aug-18	30-Aug-18	Doors and Hardware																							
<b>Third Floor</b>																													
A1230	Masonry Walls to 42" AFF	10	0%	05-Jun-18	18-Jun-18	Masonry Walls to 42" AFF																							
A1240	Slab on Deck	8	0%	19-Jun-18	28-Jun-18	Slab on Deck																							

■ Actual Work      ■ Critical Remaining...  
■ Remaining Work      ◆ Milestone



Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish	2017												2018												2019																						
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar																												
A1250	Masonry Bearing Walls	15	0%	29-Jun-18	20-Jul-18																																															
A1260	Masonry Non-Bearing Walls	10	0%	23-Jul-18	03-Aug-18																																															
A1410	Spray Foam Insulation	10	0%	23-Jul-18	03-Aug-18																																															
A1270	Roof Joists and Deck	10	0%	06-Aug-18	17-Aug-18																																															
A1420	Masonry Veneer	12	0%	06-Aug-18	21-Aug-18																																															
A1610	Bulkheads/Soffitts	10	0%	06-Aug-18	17-Aug-18																																															
A1280	Roofing	15	0%	20-Aug-18	10-Sep-18																																															
A1620	Painting	8	0%	20-Aug-18	29-Aug-18																																															
A1430	Windows/Storefronts	10	0%	22-Aug-18	05-Sep-18																																															
A1630	Acoustical Ceiling Grid	10	0%	30-Aug-18	13-Sep-18																																															
A1640	Visual Display	5	0%	14-Sep-18	20-Sep-18																																															
A1650	Casework	10	0%	21-Sep-18	04-Oct-18																																															
A1660	Acoustical Ceiling Grid	10	0%	05-Oct-18	18-Oct-18																																															
A1670	Flooring	12	0%	19-Oct-18	05-Nov-18																																															
A1680	Doors and Hardware	7	0%	06-Nov-18	14-Nov-18																																															
<b>Phase 3 (Gym,Kitchen,Cafe)</b>		<b>290</b>		<b>13-Oct-17</b>	<b>10-Dec-18</b>																																															
A1320	Structural Demolition	30	0%	13-Oct-17*	29-Nov-17																																															
A1330	Building Shell	140	0%	30-Nov-17	18-Jun-18																																															
A1340	Building Finishes	120	0%	19-Jun-18	10-Dec-18																																															
<b>Phase 4 Renov/Addition</b>		<b>0</b>																																																		

█ Actual Work      █ Critical Remaining...  
█ Remaining Work   ◆      ◆ Milestone

