

JUNIATA COUNTY SCHOOL DISTRICT ELEMENTARY SCHOOL CONSOLIDATION

PROPOSED PROJECT SCHEDULE

	February 19, 2016
March 1, 2016	Schematic Design Begins
April 6, 2016	Town Hall Meeting
April 21, 2016	Board votes to determine schools included in Fermanagh project
May 1, 2016	Schematic Design Complete
May 2, 2016	Design Development Starts
May 2-13, 2016	Meetings with Teachers and Staff (initial meetings)
August 1, 2016	Design Development Complete
August 15, 2016	Design Development estimate complete
August 16-24, 2016	Prepare Act 34 booklet
August 26, 2016	Submit Act 34 booklet to PDE for review
September 15, 2016	School Board meeting (Approve Act 34 Hearing)
September 16, 2016	Advertise for Act 34 hearing (Pending PDE approval)
September 22, 2016	Act 34 hearing
October 20, 2016	School Board meeting (Approve Plancon parts “D” & “E” and GESA)
February 15, 2017	90% Construction Document submission
February 15-23, 2017	Final coordination/check
February 16, 2017	School Board meeting (Approve Plancon part “F”)
February 24, 2017	School District makes <u>first</u> advertisement to bid
February 25, 2017	100% bid set complete-to print
March 1, 2017	Bid packages available to bidders.
March 15, 2017	Pre-bid at Site
March 31, 2017	Bid opening
April 4, 2017	School Board meeting (Award contracts at special voting meeting)
April 5, 2017	Issue notice of intent
April 6 – 16, 2017	Execute Owner Contractor Agreements and other requirements

April 17, 2017	Issue notice to proceed at Pre-Construction Meeting.
April 18, 2017	Begin construction.
May 18, 2017	School Board Meeting (Approve Plancon part “G”)
June 18, 2018	Complete construction.
June-August 2018	Final Move -in