

# JUNIATA COUNTY SCHOOL DISTRICT ELEMENTARY SCHOOL CONSOLIDATION

## PROPOSED PROJECT SCHEDULE

October 12, 2016

September 7, 2016	Board Update - Schematic Design Estimate
September 2016	Submit Zoning Special Exceptions
November 2016	Zoning Hearing Board
November 15, 2016	Design Development estimate complete (Reynolds)
December 2016	Submit Land Development and Erosion Sediment Control Plans Submit Highway Occupancy Permit for Monroe E.S.
December 1-12, 2016	Prepare Act 34 booklet
January 2017	Attend Township and County Commission Meetings
<b>January 19, 2017</b>	<b>Board votes on ESCO &amp; ACT 34 max construction cost</b>
January 20, 2017	Advertise for Act 34 hearing (Pending PDE approval) Submit Act 34 booklet to PDE for review and approval
February 2017	Attend second Township Commission Meeting (if required)
<b>February 15, 2017</b>	<b>Act 34 hearing</b>
March 16, 2017	School Board meeting (Approve Plancon parts “D” & “E”)
March 31, 2017	98% Construction Document submission
April 2017	Receive Board of Supervisors Land Development Plan approval (record plans) Receive NPDES and Highway Occupancy Permits
April 10, 2017	Construction Cost Estimate complete (Reynolds)
April 12, 2017	School Board Work Session (Present Final Cost Estimate & Approve PlanCon part “F” needs to be a voting meeting)
April 14, 2017	School District makes <u>first</u> advertisement to bid
April 17, 2017	Bid packages available to bidders
May 1, 2017	Pre-bid at Site
<b>May 17, 2017</b>	<b>Bid opening</b>
May 18, 2017	School Board meeting to award contracts
May 19, 2017	Issue notice of intent
May 19 – 26, 2017	Execute Owner Contractor Agreements and other requirements

May 29, 2017	Issue notice to proceed at Pre-Construction Meeting.
May 30, 2017	Begin construction.
June 15, 2017	School Board Meeting (Approve Plancon part "G")