

Description	Days Plan	Days Left	Start	Finish	2017												2018
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan			
Juniata County School District Elementary School Consolidation	180	132	Feb-09-17 A	Oct-23-17	Juniata County School District Elementary School Consolidation												
Fermagh - Mifflintown Elementary School	178	132	Feb-13-17 A	Oct-23-17	Fermagh - Mifflintown Elementary School												
Plancon Design	62	41	Mar-20-17 A	Jun-14-17	Plancon Design												
Construction Documents	62	41	Mar-20-17 A	Jun-14-17	Construction Documents												
cd.13 C D Drawings (100%) for Bidding	10	31	Mar-20-17 A	May-31-17	C D Drawings (100%) for Bidding												
cd.10 Prepare Bid Package Descriptions	20	20	Apr-18-17	May-15-17	Prepare Bid Package Descriptions												
cd.16 Owner's Review of C D Drawings	5	5	May-08-17*	May-12-17	Owner's Review of C D Drawings												
cd.14 Board Meeting: Present CD Estimate	1	1	May-10-17	May-10-17	Board Meeting: Present CD Estimate												
cd.12 Constructability Review	10	10	Jun-01-17*	Jun-14-17	Constructability Review												
cd.17 Complete Construction Documents	0	0		Jun-14-17	Complete Construction Documents												
PlanCon Process	132	132	Apr-18-17	Oct-23-17	PlanCon Process												
PlanCon D & E	21	21	Apr-18-17	May-16-17	PlanCon D & E												
pcde.11 Submit PlanCon E	1	1	Apr-18-17	Apr-18-17	Submit PlanCon E												
pcde.9 Submit PlanCon D Project Accounting	1	1	Apr-18-17	Apr-18-17	Submit PlanCon D Project Accounting												
pcde.12 PDE PlanCon E Review	5	5	Apr-19-17	Apr-25-17	PDE PlanCon E Review												
pcde.10 PDE PlanCon D Approval	20	20	Apr-19-17	May-16-17	PDE PlanCon D Approval												
PlanCon F	46	46	Jun-15-17	Aug-18-17	PlanCon F												
pcf.1 Board Meeting: PlanCon F Approval	1	1	Jun-15-17*	Jun-15-17	Board Meeting: PlanCon F Approval												
pcf.2 Submit Plancon F Construction Docs	1	1	Jul-05-17	Jul-05-17	Submit Plancon F Construction Docs												
pcf.3 PDE PlanCon F Submission	20	20	Jul-06-17	Aug-02-17	PDE PlanCon F Submission												
pcf.4 Prepare PlanCon F Attachment C	5	5	Aug-04-17	Aug-10-17	Prepare PlanCon F Attachment C												
pcf.5 Board Approve PlanCon F Attachment C	1	1	Aug-17-17*	Aug-17-17	Board Approve PlanCon F Attachment C												
pcf.6 Submit PlanCon F Attachment C	1	1	Aug-18-17	Aug-18-17	Submit PlanCon F Attachment C												
PlanCon G	43	43	Aug-23-17	Oct-23-17	PlanCon G												
pcg.1 Prepare PlanCon G	1	1	Aug-23-17	Aug-23-17	Prepare PlanCon G												
pcg.2 Board Meeting: PlanCon G Approval	1	1	Sep-21-17*	Sep-21-17	Board Meeting: PlanCon G Approval												
pcg.3 Submit PlanCon G	1	1	Sep-22-17	Sep-22-17	Submit PlanCon G												
pcg.4 PDE PlanCon G Review	20	20	Sep-25-17	Oct-20-17	PDE PlanCon G Review												
pcg.5 PDE PlanCon G Approval	1	1	Oct-23-17	Oct-23-17	PDE PlanCon G Approval												
Land Development and Permitting	96	50	Feb-13-17 A	Jun-27-17	Land Development and Permitting												
Preliminary/Final Land Development Plan	50	50	Apr-18-17	Jun-27-17	Preliminary/Final Land Development Plan												
pf.6 Resubmit Prelim/Final Plans to Township	1	1	Apr-18-17	Apr-18-17	Resubmit Prelim/Final Plans to Township												
pf.7 Township Review Revised Prelim/Final Plans	20	20	Apr-19-17	May-16-17	Township Review Revised Prelim/Final Plans												

Draft

**Juniata County School District Elementary School Consolidation
Preconstruction Schedule**

Schedule ID 1636p rev 7 draft
Data Date Apr-18-17
Run Date May-16-17

Description	Days Plan	Days Left	Start	Finish	2017												2018
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan			
pf.8 Township Planning Commission Meeting to Approve	1	1	May-24-17*	May-24-17													
pf.9 Township Board of Supervisors Meeting to Approve	1	1	Jun-12-17*	Jun-12-17													
pf.10 Record the Site Plan	1	1	Jun-27-17	Jun-27-17													
DEP Approvals	66	7	Feb-13-17 A	Apr-26-17													
app.9 Conservation District Approve E & S Plans	66	7	Feb-13-17 A	Apr-26-17													
Monroe Elementary School	180	132	Feb-09-17 A	Oct-23-17													
Plancon Design	62	41	Mar-20-17 A	Jun-14-17													
Construction Documents	62	41	Mar-20-17 A	Jun-14-17													
cd.30 C D Drawings (100%) for Bidding	10	31	Mar-20-17 A	May-31-17													
cd.19 Prepare Bid Package Descriptions	20	20	Apr-18-17	May-15-17													
cd.32 Owner's Review of C D Drawings	5	5	May-08-17*	May-12-17													
cd.18 Board Meeting: Present CD Estimate	1	1	May-10-17	May-10-17													
cd.29 Constructability Review	10	10	Jun-01-17	Jun-14-17*													
cd.33 Complete Construction Documents	0	0		Jun-14-17													
PlanCon Process	132	132	Apr-18-17	Oct-23-17													
PlanCon D & E	21	21	Apr-18-17	May-16-17													
pcde.20 Submit PlanCon D Project Accounting	1	1	Apr-18-17	Apr-18-17													
pcde.24 Submit PlanCon E	1	1	Apr-18-17	Apr-18-17													
pcde.25 PDE PlanCon E Review	5	5	Apr-19-17	Apr-25-17													
pcde.21 PDE PlanCon D Approval	20	20	Apr-19-17	May-16-17													
PlanCon F	46	46	Jun-15-17	Aug-18-17													
pcf.7 Board Meeting: PlanCon F Approval	1	1	Jun-15-17*	Jun-15-17													
pcf.8 Submit Plancon F Construction Docs	1	1	Jul-05-17	Jul-05-17													
pcf.9 PDE PlanCon F Submission	20	20	Jul-06-17	Aug-02-17													
pcf.10 Prepare PlanCon F Attachment C	5	5	Aug-04-17	Aug-10-17													
pcf.11 Board Approve PlanCon F Attachment C	1	1	Aug-17-17*	Aug-17-17													
pcf.12 Submit PlanCon F Attachment C	1	1	Aug-18-17	Aug-18-17													
PlanCon G	43	43	Aug-23-17	Oct-23-17													
pcg.10 Prepare PlanCon G	1	1	Aug-23-17	Aug-23-17													
pcg.9 Board Meeting: PlanCon G Approval	1	1	Sep-21-17*	Sep-21-17													
pcg.6 Submit PlanCon G	1	1	Sep-22-17	Sep-22-17													
pcg.7 PDE PlanCon G Review	20	20	Sep-25-17	Oct-20-17													
pcg.8 PDE PlanCon G Approval	1	1	Oct-23-17	Oct-23-17													

Draft

**Juniata County School District Elementary School Consolidation
Preconstruction Schedule**

Schedule ID 1636p rev 7 draft
Data Date Apr-18-17
Run Date May-16-17

Description	Days Plan	Days Left	Start	Finish	2017												2018
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan			
Land Development and Permitting	93	45	Feb-09-17 A	Jun-20-17	Land Development and Permitting												
Preliminary/Final Land Development Plan	45	45	Apr-18-17	Jun-20-17	Preliminary/Final Land Development Plan												
pf.18 Resubmit Prelim/Final Plans to Township	1	1	Apr-18-17	Apr-18-17	Resubmit Prelim/Final Plans to Township												
pf.19 Township Review Revised Prelim/Final Plans	14	14	Apr-19-17	May-08-17	Township Review Revised Prelim/Final Plans												
pf.20 Township Planning Commission Meeting to Approve	1	1	May-09-17	May-09-17	Township Planning Commission Meeting to Approve												
pf.15 Township Board of Supervisors Meeting to Approve	1	1	Jun-05-17*	Jun-05-17	Township Board of Supervisors Meeting to Approve												
pf.16 Record the Site Plan	1	1	Jun-20-17	Jun-20-17	Record the Site Plan												
Traffic Studies and Highway Planning	61	13	Feb-09-17 A	May-04-17	Traffic Studies and Highway Planning												
ts.24 PennDOT Review Road Improvements	60	12	Feb-09-17 A	May-03-17	PennDOT Review Road Improvements												
ts.25 PennDOT Approve Road Improvements	1	1	May-04-17	May-04-17	PennDOT Approve Road Improvements												
DEP Approvals	66	20	Feb-13-17 A	May-15-17	DEP Approvals												
app.12 Conservation District Approve E & S Plans	66	20	Feb-13-17 A	May-15-17	Conservation District Approve E & S Plans												
Bidding and Award	51	51	Jun-16-17	Aug-28-17	Bidding and Award												
Bidding	34	34	Jun-16-17	Aug-03-17	Bidding												
bid.1 Post Documents	1	1	Jun-16-17	Jun-16-17	Post Documents												
bid.2 Release for Bid	0	0	Jul-05-17*		◆ Release for Bid												
bid.3 Bid Period	22	22	Jul-05-17	Aug-03-17	Bid Period												
bid.4 Pre Bid Conference	1	1	Jul-20-17	Jul-20-17	Pre Bid Conference												
bid.5 Receive Bids	0	0		Aug-03-17	◆ Receive Bids												
Contract Award	17	17	Aug-04-17	Aug-28-17	Contract Award												
awd.1 Review Bids	1	1	Aug-04-17	Aug-04-17	Review Bids												
awd.2 Board Meeting: Award Approval	1	1	Aug-17-17*	Aug-17-17	Board Meeting: Award Approval												
awd.3 Issue Letters of Intent	1	1	Aug-18-17	Aug-18-17	Issue Letters of Intent												
awd.4 Collect G08/Payment & Perf Bonds	3	3	Aug-18-17	Aug-22-17	Collect G08/Payment & Perf Bonds												
awd.5 Issue Contracts	4	4	Aug-21-17	Aug-24-17	Issue Contracts												
awd.6 Review Bonds and Insurance	2	2	Aug-23-17	Aug-24-17	Review Bonds and Insurance												
awd.7 Issue Notices to Proceed	1	1	Aug-28-17*	Aug-28-17	Issue Notices to Proceed												

Draft