

# JUNIATA COUNTY SCHOOL DISTRICT ELEMENTARY SCHOOL CONSOLIDATION

## PROPOSED PROJECT SCHEDULE

July 19, 2016

August 18, 2016	Board Update - Schematic Design Estimate
September 2016	Submit Zoning Special Exceptions
October 2016	Zoning Hearing Board
October 1, 2016	Design Development estimate complete (Reynolds)
October 3-6, 2016	Prepare Act 34 booklet
October 7, 2016	Submit Act 34 booklet to PDE for review
October 20, 2016	School Board meeting (Approve Act 34 Hearing)
October 21, 2016	Advertise for Act 34 hearing (Pending PDE approval)
November 2016	Submit Land Development and Erosion Sediment Control Plans
November 3, 2016	Act 34 hearing
November 17, 2016	School Board meeting (Approve Plancon parts "D" & "E")
December 2016	Submit Highway Occupancy Permit for Monroe E.S.
January 2017	Attend Township and County Commission Meetings
January 11, 2017	Present GESA at Board Work Session
January 19, 2017	Board Approve GESA Contract
February 2017	Attend second Township Commission Meeting (if required)
February 15, 2017	75% Construction Document submission
March 2017	Receive NPDES and Highway Occupancy Permits
March 1, 2017	Construction Cost Estimate complete (Reynolds)
March 9, 2017	School Board Work Session – Present Final Cost Estimate
March 16, 2017	School Board meeting (Approve Plancon part "F")
March 20-24, 2017	Final coordination/check
March 24, 2017	School District makes <u>first</u> advertisement to bid
March 27, 2017	100% bid set complete-to print
March 30, 2017	Bid packages available to bidders

April 2017	Receive Board of Supervisors Land Development Plan approval (record plans)
April 15, 2017	Pre-bid at Site
<b>April 30, 2017</b>	<b>Bid opening</b>
May 11, 2017	School Board Work Session to review Bids
May 18, 2017	School Board meeting to award contracts
May 19, 2017	Issue notice of intent
May 19 – 26, 2017	Execute Owner Contractor Agreements and other requirements
May 29, 2017	Issue notice to proceed at Pre-Construction Meeting.
May 30, 2017	Begin construction.
June 15, 2017	School Board Meeting (Approve Plancon part “G”)